Approved For Release 2001/04/05: CIA-RDP86-01019R000200020045-3

2 3 MAR 1971

MEMORANDUM FOR THE RECORD

SUBJECT: Data on Industrial Waste Treatment Facilities

STATINTL

FILE

- On 17 March and I visited Mr. Norwood. Facilities Engineering Division, Office of the Chief of Engineers, Department of the Army, in search of general information on industrial waste treatment plants.
- 2. Mr. Norwood commented that, of their many projects, he knew of no specific project which involved recycling of the waste water as part of the process. He pointed out that normally such a recycling plant would be designed and built as part of the basic industrial facility itself, rather than being handled separately as we do most sewage treatment plants and water treatment plants.
- He provided the following data from the Army's file of proposed industrial waste treatment plants that are now included in their plans for upgrading various Army facilities. Those listed generally involve ammunition manufacturing plants which have a wide variety of acidic wastes to process.
 - Volunteer Army Ammunition Plant. A 70 million gallon per day treatment facility is planned at an estimated gross cost of \$5.9 million.
 - Radford Army Ammunition Plant. Improvements are planned at an estimated cost of \$24 million for wastes considerably in excess of $4\frac{1}{2}$ million gallons per day. (The volume treated may be considerably higher as the data listed was not clear on this point.)
 - The Joliet Ammunition Plant. An industrial waste ay is planned gallon sting slightly ticated

R	ECD	at an estimated cost of \$524,000. (About \$1 per gallet)
3 DC _ < //	7.	per day.) At Joliet, another treatment plant costing under \$200,000 is planned for handling "unsophisticate"
EXP	<u></u>	wastes" from laundrys and motor pools.
SA	3	
C/REB		
RO		
G/FEngB -	W 3/23	
PE		
C/HEB		
PE	Approv	ved For Release 2001/04/05 : CIA-RDP86-01019R000200020045-3

Approved For Release 2001/04/05 : CIA-RDP86-01019R000200020045-3

SUBJECT: Data on Industrial Waste Treatment Facilities

- d. Iowa Army Ammunition Plant. A treatment facility costing about \$300,000 is planned for handling TNT wastes. Total improvements costing about \$1.2 million are programmed for treatment of the variety of wastes from the entire base. (No volume was indicated.)
- e. Fort Wainwright, Alaska. A 50 thousand gallon per day facility costing about \$1 million is planned to handle the wastes--flyash and limeslurry--which are generated by the local powerplant.
- f. Edgewood Arsenal, Maryland. A facility costing about $$42\overline{6,000}$ is programmed to treat the waste wash water from the base water treatment plant.
- g. Fort Meade, Maryland. A facility is programmed to treat the waste wash water from the water treatment plant at a cost of \$257,000.
- 4. Mr. Norwood estimated that a sewage treatment plant to serve 6000 people would cost in the range of \$600,000 to \$1,000,000 and would require an area of about five acres. He said a rough criterion for these plants is \$1 per gallon of capacity. He was assuming a required capacity of about 100 gallons per day per person.
- 5. This data gives a range of costs for the specific types of plants involved and the specific wastes produced. More detailed information on the specific wastes, concentrations, etc. is available in the Army files. They had no projects planned to serve photographic facilities.

STATINTL

Naval Facilities Engineering Command, relative to information on costs for industrial waste treatment, recycling facilities.

Mr. Lemmo indicated that the Navy is involved in recycling plants particularly in their civil works program. He provided the following information relative to the Rockwell Aviation Plant. The wastes that are treated and recycled are mostly from degreasing and paint shop activities. This plant processed 79 million gallons per month $(2\frac{1}{2}$ million gallons per day). The construction

Approved For Release 2001/04/05: CIA-RDP86-01019R000200020045-3

SUBJECT: Data on Industrial Waste Treatment Facilities

cost in 1963 of \$632,508 would equate to approximately \$900,000 for 1971. Mr. Lemmo stated that after processing, the water was purer than the local municipal water supply. Approximately 1 acre of land was required to house the treatment facilities.

STATINTL

Chief Field Engineering Branch

Distribution:

Original - OL/RECD Official

1 - OL/RECD/FEngB Chrono

STATINTL

OL/RECD/FEngB/ :s1/3023 (22 March 1971)

_ F	*			TOR AND BO	TTOM			
Approve	ed l	OF RETEASE 20 UNCLASSIFIED	OY/O4/05 CONFIDEN	TIAL	o j<u>ar</u>goo z	00020045-3		
•		OFFIC						
		01110						
•	то	NAME AND	DATE	INITIALS				
	1	Xo	27/3/7/					
	2	A DC.	DC.		Alilo			
	3	A Ch	, ,					
	4	54						
	5 File							
	6							
		ACTION	DIRECT REPLY	PREPARE				
		APPROVAL	DISPATCH	RECOMMENDATION				
		COMMENT	FILE	FILE RETURN				
		CONCURRENCE	CONCURRENCE INFORMATION SIGNATURE		IKE			
	Remarks: BRS per . MIJP's descussion:							
STATINTL								
		FOLD						
	FROM: NAME, ADDRESS AND PHONE NO. DATE							
Approved For Release 2001/04/05 CIA RDP86 01019R000200045-3								
FORM NO. 237 Use previous editions (40)								

Approved For Release 2001/04/05 : CIA-RDP86-01019R000200020045-3

Data on Industrial Waste Facilities

Chief, Field Engineering Branch, RECD/OL 905 Ames Center Building 3023 2 3 MAR 1971

Chief, Building Planning Staff, OL 1012 Ames Center Bldg.

Data in the attached memo was developed pursuant to your request. Detailed information relative to any specific Agency facility will require the services of an A&E. We are available to assist your office in the selection and award of an A&E contract should this be desired in the future.